




Quality Control Inspection, Inc.
Engineering support services. Quality on the job.



Riverdale Dr Widening Project Update

July 17, 2020

WORK COMPLETED THIS WEEK:

- Contractor completed drilling for the drilled shafts on Wall No. 1.
- We are modifying the wall so that we do not have to lower the watermain. Therefore, we will not have to shut the watermain down.



WORK PLANNED FOR NEXT WEEK:

- Paint the steel beams. Note that the painters might be working on Saturday (7/18).
- Install the precast concrete lagging panels between the beams
- Install the wall drain and backfill the panels.



PROJECT NOTES:

- Two-way traffic will be maintained. The contractor will be off-loading the precast panels from trailers, so be prepared for delays.
- Your patience is appreciated as the work proceeds. Please remember that this is a capital improvement for your neighborhood.

* The information provided above is a general update of the progress of the project. Please call Gabrielle Capone for any specific questions related to the work activity of the Riverdale Drive Widening Project *



440-554-2956



GCAPONE@QCIGROUP.COM



WWW.QCIGROUP.COM