



Riverdale Dr Widening Project Update

July 24, 2020

WORK COMPLETED THIS WEEK:

- Contractor installed the precast lagging panels on Wall No. 1
- The underdrain for the retaining wall was installed and backfilled
- The steel beams will be re-coated to a color that is closer to the color of the precast panels on Saturday.



WORK PLANNED FOR NEXT WEEK:

- Backfill Wall No. 1 with the soil that is stockpiled on the roadway.
- Begin grading for the new roadway pavement in front of Wall No.1. For this phase, the new pavement will be wide enough for one lane of traffic. The remaining pavement will be replaced after Wall No. 2 is built.



PROJECT NOTES:

- Two-way traffic will be maintained. The contractor will be off-loading the precast panels from trailers, so be prepared for delays.
- Your patience is appreciated as the work proceeds. Please remember that this is a capital improvement for your neighborhood.

* The information provided above is a general update of the progress of the project. Please call Gabrielle Capone for any specific questions related to the work activity of the Riverdale Drive Widening Project *