



**Quality Control Inspection, Inc.**  
*Engineering support services. Quality on the job.*



# Riverdale Dr Widening Project Update

**August 21, 2020**

## **WORK COMPLETED THIS WEEK:**

- Drilled and cast all beams for Wall No. 2.
- Paint exposed sections of beams on Wall No. 2.
- Install Phase 2 roadway drainage.

## **WORK PLANNED FOR NEXT WEEK:**

- Set precast panels and finish grading for Wall No. 2.
- Cut grade and prepare base for Phase 2 pavement.
- Form and cast Phase 2 roadway curbing.

**Weather providing** – Work planned for weeks of August 31 and September 6

- Place Phase 2 roadway pavement
- Place surface course of roadway pavement
- Install guardrail along Wall No. 2 and fence on top of Wall No. 1
- Complete landscaping, pavers and final grading

## **PROJECT NOTES:**

- The project was originally scheduled to be complete by October 15, 2020. Weather providing, we hope to have the project substantially complete by September 15, with minor clean-up and demobilization to follow.
- Two-way traffic will be maintained. Due to the tight lane restrictions, please be prepared for delays while the precast panels are set and the Phase 2 area is being prepared for paving.
- Your patience is appreciated as the work proceeds. Please remember that this is a capital improvement for your neighborhood.



\* The information provided above is a general update of the progress of the project. Please call Gabrielle Capone for any specific questions related to the work activity of the Riverdale Drive Widening Project \*