



Riverdale Dr Widening Project Update

August 28, 2020

WORK COMPLETED THIS WEEK:

- Set the precast panels for Wall No. 2
- Backfilled Wall No. 2
- Complete underdrains for Phase 2 pavement
- Grade base for Phase 2 pavement
- Form and cast the curb for Phase 2.



WORK PLANNED FOR NEXT WEEK:

- Pave the asphalt paving on Wednesday, weather provided.
- Install guardrail along Wall No. 2 and fence on top of Wall No. 1
- Complete concrete work adjacent to the bridge pier
- Complete landscaping, pavers and final grading



PROJECT NOTES:

- The paving work on Wednesday will be done one lane at a time. However, both lanes will be paved. Be prepared for delays and the changing of the traffic pattern as asphalt trucks are staged and emptied. Please pay attention to the workers for direction through the work zone.
- Your patience is appreciated as the work proceeds.

* The information provided above is a general update of the progress of the project. Please call Gabrielle Capone for any specific questions related to the work activity of the Riverdale Drive Widening Project *