



Quality Control Inspection, Inc.
Engineering support services. Quality on the job.



Riverdale Dr Widening Project Update

September 4, 2020

WORK COMPLETED THIS WEEK:

- Cast the Phase 2 curbs
- Prep for paving
- Form and cast the short section of retaining wall between Wall No. 1 and the Route 2 bridge
- Pave asphalt today (Friday 9/4/2020)



WORK PLANNED FOR NEXT WEEK:

- Install guardrail along Wall No. 2 and fence on top of Wall No. 1
- Complete landscaping, pavers and final grading
- Remove equipment and materials off site
- Punchlist repairs and site demobilization will continue into the following week



PROJECT NOTES:

- The paving work taking place today will be done one lane at a time. However, both lanes will be paved. Be prepared for delays and the changing of the traffic pattern as asphalt trucks are staged and emptied. Please pay attention to the workers for direction through the work zone.
- Our goal is to have both lanes open to traffic for the weekend
- Have a safe and enjoyable Labor Day Weekend !

* The information provided above is a general update of the progress of the project. Please call Gabrielle Capone for any specific questions related to the work activity of the Riverdale Drive Widening Project *



440-554-2956



GCAPONE@QCIGROUP.COM



WWW.QCIGROUP.COM